

INSPECTION REPORT

Facility: North Yard Process Unit 3

Vessel Tag: V-201

Inspection Date: 2026-08-15

Summary:

The pressure vessel V-201 was visually inspected and hydrotested to 150 psi.

No leaks or signs of external corrosion were observed on the shell or heads.

Nozzle N-4 flange bolting was re-torqued to specification per SOP-114.

Recommendation:

Vessel V-201 is approved for continued service. Next inspection due 2028-08-15.

APPENDIX A ? MEASUREMENTS

Shell thickness readings (mm):

Point 1: 12.4 Point 2: 12.3 Point 3: 12.5 Point 4: 12.2

Head thickness readings (mm):

Point 1: 11.8 Point 2: 11.9

All readings are above the minimum required thickness of 10.5 mm per the original design specification. No corrective action required at this time.